





**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2018**

Province, City or Municipality: LEGAZPI CITY

PROGRAM OR PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% of Completion	Total Cost Incurred to Date		
<i>Environmental Development</i>								
<i>1. Const/Rehab./Imprvt. of Flood and Erosion Control Projects</i>								
a. Furnishing of Materials, Labor & Equipt. for the proposed rehab./imprvt. of F. Imperial St. Extn. (Access Road Cross Drain & portion in front of yashano mall)	Brgy. #37, Bitano, L.C.	999,957.46	5/7/18	6/20/18				on-going
b. Furnishing of Materials, Labor & Equipt. for the rehab./imprvt. of drainage system along the portion of YMCA Lane, EM's Barrio, Leg. City	Brgy. #1, EM's Barrio	949,950.56	5/3/18	6/16/18	100%	945,830.90	none	completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data and information contained in this document.

(SGD.)  
**OBELIA L. BALDANO, CPA, Ph.D.**  
City Budget Officer

(SGD.)  
**NOEL E. ROSAL**  
City Mayor